BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division

Job Code:001-20-000098	**Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020**
Name of Agency:	**Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123**

Measurement Sheet

First and Final Bill

Item No:	1
Item Name:	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications

Pre-Measurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Basaveshwara Badavane Opp. To Water plant							
	0.00	30.00	2	30.00	0.60	0.45	16.20	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.55	19.80	
	90.00	120.00	2	30.00	0.60	0.45	16.20	
	120.00	150.00	2	30.00	0.60	0.60	21.60	
	1st Cross							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.60	21.60	
	90.00	120.00	2	30.00	0.60	0.65	23.40	
	2nd Cross							
	0.00	30.00	2	30.00	0.60	0.45	16.20	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.50	18.00	
	90.00	120.00	2	30.00	0.60	0.45	16.20	
	3rd Cross							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.55	19.80	
	60.00	90.00	2	30.00	0.60	0.50	18.00	
	90.00	120.00	2	30.00	0.60	0.50	18.00	
	4th Cross							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.50	18.00	

24-09-20

	60.00	90.00	2	30.00	0.60	0.55	19.80	
	90.00	120.00	2	30.00	0.60	0.45	16.20	
	5th Cross							
	0.00	30.00	2	30.00	0.60	0.55	19.80	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.45	16.20	
	90.00	120.00	2	30.00	0.60	0.50	18.00	
	6th Cross							
	0.00	30.00	2	30.00	0.60	0.55	19.80	
	30.00	60.00	2	30.00	0.60	0.60	21.60	
	60.00	90.00	2	30.00	0.60	0.55	19.80	
	90.00	120.00	2	30.00	0.60	0.50	18.00	
	Vijay Water plant road							
	0.00	30.00	2	30.00	0.60	0.55	19.80	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.55	19.80	
	90.00	120.00	2	30.00	0.60	0.60	21.60	
	120.00	150.00	2	30.00	0.60	0.45	16.20	
	Driver Munishamappa Block							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.50	18.00	
	90.00	120.00	2	30.00	0.60	0.45	16.20	
	120.00	150.00	2	30.00	0.60	0.50	18.00	
	Shivanahalli Opp Venkat Wings							
	0.00	30.00	2	30.00	0.60	0.55	19.80	
	30.00	60.00	2	30.00	0.60	0.45	16.20	
	60.00	90.00	2	30.00	0.60	0.50	18.00	
	90.00	120.00	2	30.00	0.60	0.60	21.60	
	Surabhi Layout 3rd A Main							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.45	16.20	
	90.00	110.00	2	20.00	0.60	0.50	12.00	
	Surabhi Layout 6th Cross							
	0.00	30.00	2	30.00	0.60	0.55	19.80	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.45	16.20	
	90.00	110.00	2	20.00	0.60	0.50	12.00	
	Surabhi Layout Main Road							
	0.00	30.00	2	20.00	0.60	0.50	12.00	
	30.00	45.00	2	15.00	0.60	0.50	9.00	
	45.00	55.00	2	10.00	0.60	0.55	6.60	

22-10-2020

	55.00	70.00	2	15.00	0.60	0.50	9.00	
	Surabhi Layout Apartment Road							
	0.00	30.00	2	30.00	0.60	0.50	18.00	
	30.00	60.00	2	30.00	0.60	0.50	18.00	
	60.00	90.00	2	30.00	0.60	0.55	19.80	
	90.00	110.00	2	20.00	0.60	0.50	12.00	
						Total Qty Work Done	1032.00	Cum
						QtyPayable in this bill	1032.00	Cum

30-10-20

Asst Engineer
Ward No.001, BBMP

Asst. Executive Engineer
Yelahanka Sub. Division
Yelahanka, Bangalore

Asst Exectuive Engineer
Yelahanka Sub Division, BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division

Job Code:001-20-000098	**Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020**
Name of Agency:	**Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123**

Measurement Sheet

First and Final Bill

Item No:	5
Item Name:	Engaging on Hire Basis JCB including Driver/Operator with fuel etc, complete (SR 2018-19, Page No.XLVIII, Code (03) of Engineer in charge

Pre-Measurement recorded on:

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	For the Month of October-2020						
	7th Oct 2020	1				1.00	
	13th Oct 2020	1				1.00	
	14th Oct 2020	1				1.00	
	16th Oct 2020	1				1.00	
	19th Oct 2020	1				1.00	
	20th Oct 2020	1				1.00	
	22nd Oct 2020	1				1.00	
	24th Oct 2020	1				1.00	
	For the Month of November-2020						
	07th Nov 2020	1				1.00	
	10th Nov 2020	1				1.00	
	11th Nov 2020	1				1.00	
	18th Nov 2020	1				1.00	
	19th Nov 2020	1				1.00	
	20th Nov 2020	1				1.00	
	21st Nov 2020	1				1.00	
	24th Nov 2020	1				1.00	
	25th Nov 2020	1				1.00	
	27th Nov 2020	1				1.00	
	28th Nov 2020	1				1.00	
	For the Month of December-2020						
	08th Dec 2020	1				1.00	
	10th Dec 2020	1				1.00	
	14th Dec 2020	1				1.00	
	16th Dec 2020	1				1.00	
	17th Dec 2020	1				1.00	
	19th Dec 2020	1				1.00	
	21st Dec 2020	1				1.00	
	23rd Dec 2020	1				1.00	

CFC

23/12

23-12-20

	24th Dec 2020	1				1.00	
	29th Dec 2020	1				1.00	
	30th Dec 2020	1				1.00	
	For the Month of January-2021						
	04th Jan 2021	1				1.00	
	06th Jan 2021	1				1.00	
	07th Jan 2021	1				1.00	
	09th Jan 2021	1				1.00	
	18th Jan 2021	1				1.00	
	20th Jan 2021	1				1.00	
	22nd Jan 2021	1				1.00	
	23rd Jan 2021	1				1.00	
	27th Jan 2021	1				1.00	
	29th Jan 2021	1				1.00	
	For the Month of February-2021						
	10th Feb 2021	1				1.00	
	18th Feb 2021	1				1.00	
					Total Qty Work Done	42.00	Days
					Qty Payable in this bill	42.00	Days

C&R Done 23/2

18-02-21

Asst Engineer
Ward No.001, BBMP

Asst. Executive Engineer
Yelahanka Sub. Division
(GBA) Zone
Yelahanka, Bangalore

Asst Executive Engineer
Yelahanka Sub Division, BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division

Job Code:001-20-000098	**Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020**
Name of Agency:	**Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123**

Measurement Sheet

First and Final Bill

Item No:	6
Item Name:	Engaging on Hire basis of Tractor 50 HP for coveying of excavated and removal of stuff from work spot (SR 2018-19, Page No.XLVIII, Code (1024) of Engineer in charge
Pre-Measurement recorded on:	1-10-2020 TO 22-02-2021

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	For the Month of October-2020						
	1st Oct 2020	1				1.00	
	3rd Oct 2020	1				1.00	
	8th Oct 2020	1				1.00	
	12th Oct 2020	1				1.00	
	13th Oct 2020	1				1.00	
	14th Oct 2020	1				1.00	
	15th Oct 2020	1				1.00	
	16th Oct 2020	1				1.00	
	17th Oct 2020	1				1.00	
	19th Oct 2020	1				1.00	
	20th Oct 2020	1				1.00	
	21st Oct 2020	1				1.00	
	22nd Oct 2020	1				1.00	
	23rd Oct 2020	1				1.00	
	24th Oct 2020	1				1.00	
	For the Month of November-2020						
	06th Nov 2020	1				1.00	
	7th Nov 2020	1				1.00	
	9th Nov 2020	1				1.00	
	10th Nov 2020	1				1.00	
	11th Nov 2020	1				1.00	
	12th Nov 2020	1				1.00	
	13th Nov 2020	1				1.00	
	17th Nov 2020	1				1.00	
	18th Nov 2020	1				1.00	

C2FC

	19th Nov 2020	1				1.00	
	20th Nov 2020	1				1.00	
	21st Nov 2020	1				1.00	
	23rd Nov 2020	1				1.00	
	24th Nov 2020	1				1.00	
	25th Nov 2020	1				1.00	
	26th Nov 2020	1				1.00	
	27th Nov 2020	1				1.00	
	28th Nov 2020	1				1.00	
	For the Month of December-2020						
	7th Dec 2020	1				1.00	
	8th Dec 2020	1				1.00	
	9th Dec 2020	1				1.00	
	10th Dec 2020	1				1.00	
	11th Dec 2020	1				1.00	
	12th Dec 2020	1				1.00	
	14th Dec 2020	1				1.00	
	15th Dec 2020	1				1.00	
	16th Dec 2020	1				1.00	
	17th Dec 2020	1				1.00	
	18th Dec 2020	1				1.00	
	19th Dec 2020	1				1.00	
	21st Dec 2020	1				1.00	
	22nd Dec 2020	1				1.00	
	23rd Dec 2020	1				1.00	
	24th Dec 2020	1				1.00	
	28th Dec 2020	1				1.00	
	29th Dec 2020	1				1.00	
	30th Dec 2020	1				1.00	
	31st Dec 2020	1				1.00	
	For the Month of January-2021						
	2nd Jan 2021	1				1.00	
	4th Jan 2021	1				1.00	
	5th Jan 2021	1				1.00	
	6th Jan 2021	1				1.00	
	7th Jan 2021	1				1.00	
	8th Jan 2021	1				1.00	
	9th Jan 2021	1				1.00	
	18th Jan 2021	1				1.00	
	19th Jan 2021	1				1.00	
	20th Jan 2021	1				1.00	
	21st Jan 2021	1				1.00	
	22nd Jan 2021	1				1.00	
	23rd Jan 2021	1				1.00	
	25th Jan 2021	1				1.00	

C4Fc

25/01/21

25-01-21

	27th Jan 2021	1				1.00	
	28th Jan 2021	1				1.00	
	29th Jan 2021	1				1.00	
	30th Jan 2021	1				1.00	
	For the Month of February-2021						
	1st Feb 2021	1				1.00	
	2nd Feb 2021	1				1.00	
	3rd Feb 2021	1				1.00	
	4th Feb 2021	1				1.00	
	5th Feb 2021	1				1.00	
	6th Feb 2021	1				1.00	
	8th Feb 2021	1				1.00	
	9th Feb 2021	1				1.00	
	10th Feb 2021	1				1.00	
	11th Feb 2021	1				1.00	
	12th Feb 2021	1				1.00	
	13th Feb 2021	1				1.00	
	15th Feb 2021	1				1.00	
	16th Feb 2021	1				1.00	
	17th Feb 2021	1				1.00	
	18th Feb 2021	1				1.00	
	19th Feb 2021	1				1.00	
	20th Feb 2021	1				1.00	
	22nd Feb 2021	1				1.00	
					Total Qty Work Done	90.00	Days
					Qty Payable in this bill	90.00	Days

Asst Engineer
Ward No.001, BBMP

Asst Executive Engineer
Yelahanka Sub Division, BBMP

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ltd. Zone)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division

Job Code:001-20-000098	**Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020**
Name of Agency:	**Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123**

Measurement Sheet

First and Final Bill

Item No:	3
Item Name:	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc, complete with all leads and lift conveyance charges, labour chargres inclusive of cost of all materials, (Drain covering slab)
Pre-Measurement recorded on:	

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Basaveshwara Badavane Opp. To Water plant							
			1	3.00	0.90		2.70	
			1	9.00	0.90		8.10	
			1	10.00	0.90		9.00	
			1	11.00	0.90		9.90	
	1st Cross Basaveshwara Badavane							
			1	5.00	0.75		3.75	
			1	10.00	0.75		7.50	
			1	12.00	0.75		9.00	
			1	6.00	0.75		4.50	
	2nd Cross Basaveshwara Badavane							
			1	5.00	0.75		3.75	
			1	4.00	0.75		3.00	
			1	8.00	0.75		6.00	
			1	12.00	0.75		9.00	
	3rd Cross Basaveshwara Badavane							
			1	10.00	0.75		7.50	
			1	4.00	0.75		3.00	
			1	9.00	0.75		6.75	
			1	12.00	0.75		9.00	
	4th Cross Basaveshwara Badavane							
			1	7.00	0.75		5.25	
			1	12.00	0.75		9.00	
			1	10.00	0.75		7.50	

			1	2.00	0.75		1.50	
	5th Cross Basaveshwara Badavane							
			1	5.00	0.75		3.75	
			1	12.00	0.75		9.00	
			1	18.00	0.75		13.50	
			1	12.00	0.75		9.00	
	6th Cross Basaveshwara Badavane							
			1	3.00	0.75		2.25	
			1	15.00	0.75		11.25	
			1	10.00	0.75		7.50	
			1	6.00	0.75		4.50	
	Vijay Water plant road							
			1	4.00	0.90		3.60	
			1	14.00	0.90		12.60	
			1	19.00	0.90		17.10	
			1	12.00	0.90		10.80	
			1	5.00	0.90		4.50	
	Driver Munishamappa Block							
			1	10.00	0.90		9.00	
			1	3.00	0.90		2.70	
			1	18.00	0.90		16.20	
			1	12.00	0.90		10.80	
			1	4.00	0.90		3.60	
	Shivanahalli Opp Venkat Wings							
			1	14.00	0.90		12.60	
			1	8.00	0.90		7.20	
			1	12.00	0.90		10.80	
			1	7.00	0.90		6.30	
	Surabhi Layout 3rd A Main							
			1	4.00	0.90		3.60	
			1	12.00	0.90		10.80	
			1	5.00	0.90		4.50	
			1	10.00	0.90		9.00	
	Surabhi Layout 6th Cross							
			1	14.00	0.90		12.60	
			1	22.00	0.90		19.80	
			1	7.00	0.90		6.30	
			1	8.00	0.90		7.20	
	Surabhi Layout Main Road							
			1	8.00	0.90		7.20	
			1	5.00	0.90		4.50	
			1	3.00	0.90		2.70	

23/04/2024

25/04

			1	10.00	0.90		9.00	
	Surabhi Layout Apartment Road							
			1	5.00	0.90		4.50	
			1	12.00	0.90		10.80	
			1	5.00	0.90		4.50	
			1	4.00	0.90		3.60	
						Total Qty Work Done	434.85	Sqm
						QtyPayable in this bill	434.85	Sqm

25/6/1

Asst Engineer
Ward No.001, BBMP

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ward No. 27)
Yelahanka, Bangalore

Asst Executive Engineer
Yelahanka Sub Division, BBMP

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division

Job Code:001-20-000098	**Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020**
Name of Agency:	**Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123**

Measurement Sheet

First and Final Bill

Item No:	4
Item Name:	Supplying precast slab 250mm thick including cost of all materials, labour, curing, transportation loading and unloading etc, complete as per the direction of the Engineer in charge.

Pre-Measurement recorded on:

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
		2	6.00	1.20		14.40	
		3	6.00	1.20		21.60	
		2	6.00	1.20		14.40	
					Total Qty Work Done	50.40	Sqm
					Qty limited and Payable in this bill	50.00	Sqm

Asst Engineer
Ward No.001, BBMP

Asst Executive Engineer
Yelahanka Sub Division, BBMP

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE							
Name of Work: Emergency works in Ward Limits in Kempegowda Ward No.01 of Yelahanka Sub Division							
Job Code:001-20-000098		Work Order No: BBMP/EE/YNK.D/EPMT-01/ W.O/109/2020-21 Dt:17-08-2020					
Name of Agency:	Sri Nagendra.B.K, # 60, Gejjegadahalli Layout, Shivanapura Post, Dasanapura Hobli, Bengaluru-562 123						
Measurement Sheet							
First and Final Bill							
Item No:	7						
Item Name:	Labour charges to unskilled Mazdoor Heavy						
Pre-Measurement recorded on:							
SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Labour details are mentioned in Attendence Log Book					1167.00	Days
	Qty Payable in this bill					1167.00	

Asst Engineer
Ward No.001, BBMP

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Asst Executive Engineer
Yelahanka Sub Division, BBMP